ı	
Declass	sified in Part - Sanitized Copy Approved for Release 2013/01/30 : CIA-RDP90-00078R000100030006-0
25X1	A
20/(1	. 1
İ	-L/
	REAL ESTATE AND CONSTRUCTION DIVISION WEEKLY REPORT
	FOR PERIOD ENDING 31 May 1988
,	No "
•	
	1. Progress Report Tasks Assigned by Senior Management:
	() Hogress Report Tubis Absigned by Benier Handgement.
	None
	2. Major Events That Have Occurred During the Preceding Week:
11.00	NE RECO, OL, ON BEHALF OF THE AGENCY.
25X1 X	Gonsultant Concurrent with the
	Vapproval to proceed with additional site development at the
25X1, 10	Congress directed the Agency to obtain the services of an
An Con	independent A&E firm and a Real Estate Consultant to assist in the
87	development of a fair and equitable feable affaingementation
Ø	Accordingly, Price-Nater (P-W) has been selected as the Real Estate Consultant. P-W has initiated preliminary efforts to develop a
	work plan which will lead to a contractual agreement with the
25 <b>X</b> 1	developer in late summer/early autumn.
25X1	
20/(1	
	b. Key Building Asbestos Removal - Removal of
	asbestos-containing ceiling tiles in the Key Building was initiated
	on 24 May 1988. Problems concerning removal procedures arose and
,	were resolved satisfactorily. Removal work on the eleventh floor
OEXA ZIB	is 95 percent complete. Preparations to remove tile from the fourth floor is likely to begin 1 June 1988.
25X13IB*	Tourth floor is likely to begin i June 1988.
25X1 \(\)	
	c. SLUC - The Chief, Real Estate Division, NCR/GSA has
'	agreed that no SLUC will be paid on the New Headquarters Building
	(NHB) this fiscal year. She was surprised that the Agency would be
	paying any SLUC for NHB, which surprised us. Assuming we do pay,
	payment would begin when the building is fifty percent occupied
25X1	(circa January 1989).
25 <b>X</b> 1	
20/(1	
I	

SUBJECT: Real Estate and Construction Division Weekly Report for Period Ending 31 May 1988

25 <b>X</b> 1		
25 <b>X</b> 1 25 <b>X</b> 1	the wee	g. Snack Bar - Construction drawings for the of the food facility will be completed during k of 30 May. Construction should begin approximately
25X1 25X1		eeks later. A contract with Ogden Allied has yet to be -pending Allied's proposal.
25 <b>X</b> 1		
	3.	Upcoming Events:
		None
	4.	Management Activities and Concerns:
•		None
25 <b>X</b> 1		
		2